**VAGA Refrigeration Inc.** 

19 Frankford Crescent, Unit # 4 Unit # 4 Trenton, Ontario, K8V 6H8

Canada

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web:

www.vagainc.ca

Date: 03.04.2025 Customer Ref: #: V-TAG - Combo & Fruit Cooler - Phase 1

FoodMart Newmarket ON

Valid Upto: 18.04.2025

Currency : CAD

Revision: R0

Ref. order: SO2504-00048 (V-TAG - Combo & Fruit Cooler - Phase

1 FoodMart Newmarket ON) / 03.04.2025

Customer Information	Sales Representative Contact
LE Kenigeration inc.	Mr. Gandhi Vaiyapuri General Manager
Scarborough ON	Phone: +1613955 VAGA [8242] Email: gv@vagainc.ca
Phone: +14168586586 Code : CUS-000020	3 4 3

Scope of Work: Manufacturer & Supply of V-TAG panel made Combo & Fruit Cooler Rooms as per drawing

SI.#	Description	Price/Unit CAD	Qty	UOM	Total CAD
1	Insulated Panel Package :-	26750.00	1	Set	26750.0
	Fruit Cooler				
	<ul> <li>Exterior size : 20' 10-1/2" x 16' 6-1/4" x 8'10" h with NO FLOOR</li> </ul>				
	∘ Single Ceiling span at 16'6-14" Long				
	<ul> <li>Floor Specs: Standard floor with 18ga plain galvanized</li> </ul>				
	steel on top finish				
	<ul> <li>Floor comes with 1" factory built spacer with side covers</li> </ul>				
	• Combo				
	<ul> <li>L Shape Freezer exterior size: 11' 1" x 10' 3" x 8'4" h</li> <li>with WITH FLOOR</li> </ul>				
	∘ Cooler exterior size : 7' 9" x 10' 5" x 8'4" h with NO				
	FLOOR				
	Note: Please refer the drawing for exact sizes and other details				
	Wall & Ceiling Panel Specification :-				
	Panel Type : V-TAG (Toungue & Groove Panel System)				
	Thickness: 4" & Width: 44"  Width: 44"				
	Core Material: PUR   Orientation: Vertical				
	• Ext. Gauge: 26 / Int. Gauge: 26				
	• Ext. Paint Color: Q. C. 5216 White / Int. Paint Color: Q. C. 5216				
	White				
	Ext. Texture: Smooth / Int. Texture: Smooth				
	Ext. Profile: Silkywave / Int. Profile: Silkywave				
	Caulking at joints : No				
	<ul> <li>Fully Compliance to NRCan &amp; NBC   Click the link to view our</li> </ul>				
	Products' certification : VAGA - Certification				
	Please refer to attached our broduct brochure or contact our sales				
	representative for more details				
	Wintrio Cooler Door Package : For Combo				
	• Qty: 1 Set				
	Application : Cooler				
	Door thick - 4"				
	Model : Wintrio TruNorth P (FD)	1		1	1

Form # 1012/001/Vaga/2024-07-11/R0

### **VAGA Refrigeration Inc.**

19 Frankford Crescent, Unit # 4 Unit # 4 Trenton, Ontario, K8V 6H8

Canada

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web:

www.vagainc.ca

Customer Ref: #: V-TAG - Combo & Fruit Cooler - Phase 1

FoodMart Newmarket ON

Valid Upto : 18.04.2025

Currency : CAD

Date: 03.04.2025

Revision: R0

Ref. order : SO2504-00048 (V-TAG - Combo & Fruit Cooler - Phase

1 FoodMart Newmarket ON) / 03.04.2025

- Type : Panel Door Flush
- Swing: LH
- Size: 34"x78"h
- 1 set of Self closing hinges Kason
- 1 set of Door closer Kason
- 1 Set of Latch & Stike Kason
- 1 Pc Recessed Thermometer Factory Built
- 1 Pc Recessed Light Fixture without bulb Factory Built
- 1 Pc Recessed Light Switch Factory Built
- 1 Pc Recessed UPVC conduit upto top of the panel for concealed site wiring - Factory Built
- 1 Pc 30" High Aluminium kick plate Exterior only
- 1 set Door with perimeter gasket and double leaf sweeper gasket
- Door IN & OUT Finish Smooth Silkywave
- Joints : V-TAG groove joint

#### Wintrio Freezer Door Package: For Combo

- Qty: 1 Set
- · Application : Freezer
- Door thick 4"
- Model: Wintrio TruNorth N (PFD)
- Type : Panel Door Flush
- Swing: LH
- Size: 34"x78"h
- 1 set of Self closing hinges Kason
- 1 set of Door closer Kason
- 1 Set of Latch & Stike Kason
- 1 Pc Heat Vent (Kason) Factory Installed
- 1 Set Heated Frame Factory Built
- 1 Pc Recessed Thermometer Factory Installed
- 1 Pc Recessed Light Fixture without bulb Factory Installed
- 1 Pc Recessed Light Switch Factory Built
- 1 Pc 30" High Aluminium kick plate Exterior only
- 1 set Door with perimeter gasket and double leaf sweeper gasket
- Door IN & OUT Finish Smooth Silkywave
- Joints : V-TAG groove joint

#### Accessories Package: (Supply in Loose)

- 13 pcs White U Channel size 2" x 4-1/8" x 2" 10ft long
- 22 pcs White Flashing Size 1.5" x 6" 10ft long
- 32 pcs White Inner Trim Size 2" x 2" 10ft long
- 47 pcs White Silicone
- 3 pcs Grey Silicone
- 6 pcs Spray Foam
- 6 Sets Suspension Kit with 10ft long Threaded Rods & White round plates

Form # 1012/001/Vaga/2024-07-11/R0

## **VAGA Refrigeration Inc.**

19 Frankford Crescent, Unit # 4 Unit # 4 Trenton, Ontario, K8V 6H8 Canada

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web:

www.vagainc.ca

Date: 03.04.2025 Customer Ref: #: V-TAG - Combo & Fruit Cooler - Phase 1

FoodMart Newmarket ON

Valid Upto : 18.04.2025

Revision: R0

Currency : CAD Ref. order : SO2504-00048 (V-TAG - Combo & Fruit Cooler - Phase

1 FoodMart Newmarket ON) / 03.04.2025

<ul> <li>200 pcs - 1" White Head Screw</li> <li>1050 pcs - 3/4" White Head Screw</li> <li>150 pcs - 1/4" x 1-1/4" Drive Pin Anchor Bolt - Stainless Steel</li> <li>4 Pcs - 1" spacer made of 16ga galvanized steel at 11' Long</li> <li>7 Pcs - 1" spacer made of 16ga galvanized steel at 7' 8" Long</li> <li>2 Pcs - Vented Floor cover at 10ft Long</li> <li>2 Pcs - Non Vented Floor cover at 10ft Long</li> <li>1 Set - Installation Drawing</li> </ul>		
Freight & Packing Package : -		
Truck Type : Suitable Truck     Facility is a last of Market Alexander CAN		
<ul> <li>Freight included Upto Newmarket ON</li> <li>Shrink wrapping and strapping (No Wooden pallet packing)</li> </ul>		
No appointment delivery   No Moffett		
Unloading by Client		
Note : Quoted Freight is an estimate only ; this may vary at		
the time of shipping.		

Total (Excluding Tax)	26750.00
Total GST 13%	3477.50
Grand Total (Including Tax)	30227.50
Amount in Words: Thirty Thousand Two Hundred Twenty Seven	
Dollars and Fifty Cents	

**VAGA Refrigeration Inc.** 

19 Frankford Crescent, Unit # 4 Unit # 4 Trenton, Ontario, K8V 6H8 Canada

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web:

www.vagainc.ca

Date: 03.04.2025

Customer Ref: #: V-TAG - Combo & Fruit Cooler - Phase 1

FoodMart Newmarket ON Valid Upto: 18.04.2025

Currency : CAD

Revision: R0

Ref. order: SO2504-00048 (V-TAG - Combo & Fruit Cooler - Phase

1 FoodMart Newmarket ON) / 03.04.2025

## **Terms and Conditions**

Comments	Scopes are not included:- Ref-System, Doors, Installation & Others are not specified in this offer
Scope of works not included	Manufacturer & Supply of V-TAG panel made Combo & Fruit Cooler Rooms as per drawing
Tentative Lead Time	4-5 Weeks from the day of drawing approval and down payment (To be reconfirmed)
Incoterms	CFR - Newmarket - ON
Shipping Method	Generic transport service
Payment Terms	50% in advance, 50% on delivery
Warranty	1 Year on manufacturing defects   Labour is not included
Additional Notes	1. Quotations are based on the information provided to us which may or may not have been complete. The customer is responsible for reviewing this quote for exclusions, deviations, and any improper information supplied to us.   2. All sales are covered by Vaga Refrigeration Inc.'s standard terms and conditions of sale which can be found in separate attachments in the same email.  Fully Compliance to NRCan & NBC   Click the link to view our Products' certification:  VAGA - Certification

**VAGA Refrigeration Inc.** 

19 Frankford Crescent, Unit # 4 Unit # 4 Trenton, Ontario, K8V 6H8 Canada

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web:

www.vagainc.ca

Date: 03.04.2025 Customer Ref: #: V-TAG - Combo & Fruit Cooler - Phase 1

Customer Ref: #: V-TAG - Combo & Fruit Cooler - Phase 1
FoodMart Newmarket ON

Valid Upto : 18.04.2025

Currency : CAD

Revision: R0

Ref. order : SO2504-00048 (V-TAG - Combo & Fruit Cooler - Phase

1 FoodMart Newmarket ON) / 03.04.2025

### **Commercial Terms**

1) Specifications: This proposal is based on the specifications provided by the client who is responsible for verifying its accuracy. If there are any changes needed, please contact our Technical Sales manager for revising this offer. 2) Proposal Validity: This offer is valid only for 30 days from the date of the proposal date / revision date. 3) Lead Time: The given delivery times in this proposal are tentative and should not be considered as our firm delivery commitments. Please contact our Technical Sales Manager to get a more accurate delivery date. 4) Delivery Delay: If there is any delay during transportation arranged by VAGA, VAGA shall not be responsible for any such delays which may cost to client resulting from delivery delays, including but not limited to any direct or indirect damages, labor, equipment rental or any consequential damages such as loss of revenue, sales, or goods. 5) Delay due to conditions beyond control: VAGA shall not be responsible for any losses to client in case of any, such as acts of God, force majeure, strikes, epidemic, flood, earthquake, fire, labour or raw material shortages, may affect delivery times. 6) Payment Terms: VAGA's standard payment terms is 50 % down payment along with PO and drawing approval and balance to be remitted against readiness of products but prior to shipping. 7) Late Payment: There will be an interest rate of 2.0% per month applies to all over-due balances. 8) Free Storage: VAGA offers a free storage of only 14 days for all the orders. 14 days from the date of readiness intimation give to client, it is client's responsibility to arrange the transportation to pick up the materials upon receipt of the readiness confirmation from VAGA with in 14 days; if they fail to pick up the materials, there will be a storage fee \$500 per day for such orders and also client is responsible for any damages / losses to their orders. 9) On-site responsibility: Client is responsible for inspecting the materials for any damages, short supply, wrong supply and other deviations against their order. Client has the following responsibilities aswell; a) Mention clearly on the LR copy for any damages / short supply, etc.. this is required for claiming insurance and other purposes. If client does not mention on the LR copy, insurance can not be claimed. b) Inform VAGA's Technical Sales Manager immediately over phone / email to take necessary action. c) Make sure the safe handling, unloading, storage of materials on site as per the instruction given my VAGA. 10) Client scope of works: Client to make sure the areas for cold room installations must be clean, dry, and free of obstacles. Panels & doors are designed for level floor surfaces. Client has the following responsibilities aswell; a) All penetrations on floors, ceilings, walls if required for other trades and sealing said holes. b) Roof sleepers for outdoor condensing units are not included. If needed, please inform our Technical Sales Representative to include in our proposal. c) All inside electrical connections will be done by VAGA technician if installation by VAGA; Single final hook up point will be provided on top of the cold room where the client's electrician needs to be hook up the power to run the cold room, must be hooked up by a licensed electrical contractor according to all governing codes. d) Drain line to be provided from evaporator coil to outside of the cold room by VAGA technician if the installation by VAGA. Final hookup to the drain outlet to be done by client e) Refrigeration Systems capacities are based on an ambient temperature of 32°C (90°F); the customer must ensure adequate ventilation to prevent overheating. f) Adequate space to be provided all around the indoor / outdoor condensing units. 11) Warranty on products: VAGA made products are coming with ONE YEAR standard warranty on parts only, labour not included; For other brand made products that supplied along with our products, will have a standard one year manufacturer's warranty only on parts; All warranties will strictly apply to manufacturing defects only & installation of all products must be done by a certified technician. Commissioning / start up report must be submitted with in 2 days from the date of completion of the project for claiming warranty. The warranty for refrigeration systems, doors and other electrical items does not include in case of system malfunction / misuse / wrong installation. 12) Service Contact: if client has installed using their own contractor, client has to contact their installer first in order to get a guicker service; If VAGA installed cold room, please do contact VAGA's technical team, contact number is available on the door; if they do not respond to your call, please do call VAGA at +1 613 – 955 - VAGA [8242] 13) Warranty on Labour: only VAGA installed projects are coming with ONE YEAR standard labour warranty. 14) Limitation: VAGA's responsibilities are limited to the value of the goods sold to its clients. 15) Rights: VAGA reserves full rights to correct any errors or omissions in this proposal.

Proposal Accepted Written acceptance, Company stamp, Date and Signature with Full Nat

Form # 1012/001/Vaga/2024-07-11/R0