VAGA Refrigeration Inc.

19 Frankford Crescent, Unit # 4 Unit # 4 Trenton, Ontario, K8V 6H8

Canada

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web:

www.vagainc.ca

Date: 29.04.2025 Customer Ref: #: V-TAG Walk-in Combo (Funny Shape) Desi Road

Niagara ON

Valid Upto: 14.05.2025

Currency : CAD

Revision: R0

Ref. order: SO2504-00056 (V-TAG Walk-in Combo (Funny Shape)

Desi Road Niagara ON) / 29.04.2025

Customer Information	Sales Representative Contact
6790 Davand Drive, Unit # 10, Mississauga ONL5T 2G4	Mr. Gandhi Vaiyapuri General Manager Phone: +1613955 VAGA [8242] Email: gv@vagainc.ca

Scope of Work: Manufacture & Supply of V-TAG Walk-in Combo

SI.#	Description	Price/Unit CAD	Qty	UOM	Total CAD
1	Walk-in Combo Package :-	8.00	857	Set	6856.00
	 Cooler exterior size: 10' 1-1/2" x 8'9-1/2" x 10'0"h with no floor Freezer exterior size: 5' 6" x 8'9-1/2" x 10'0"h with no floor (Client has to take care of the flooring) Funny shape combo - Please refer to the shop drawing 				
	PANEL CUT LIST:				
	 19 pcs @ 9'8" long - Wall Panels 5 Pcs @ 10ft long - Ceiling Panels (NO need thermosmart) 				
	Panel Specification :-				
	 Panel Type: V-TAG (Toungue & Groove Panel System) Thickness: 4" & Width: 44" Core Material: PUR Orientation: Vertical Ext. Gauge: 26 / Int. Gauge: 26 Ext. Paint Color: Q. C. 5216 White / Int. Paint Color: Q. C. 5216 White Ext. Texture: Smooth / Int. Texture: Smooth Ext. Profile: Silkysmooth / Int. Profile: Silkysmooth Caulking at joints: No Fully Compliance to NRCan & NBC / Please refer to attached our broduct brochure or contact our sales representative for more details 				
2	Installation Accessories Package: (Supply in Loose) • 15 pcs - White U Channel size 2" x 4-1/8" x 2" 10ft long • 10 pcs - Flashing Size 1.5" x 6" 10ft long • 20 pcs - V-TAG Inner Trim Size 2" x 2" 10ft long • 18 pcs - White Silicone • 3 pcs - Grey Silicone • 3 pcs - Spray Foam • 100 pcs - 1" Self drilling white head Screw • 700 pcs - 3/4" Self drilling white head Screw • 150 pcs - 1/4" - 1 1/4" Drive Pin Anchor Bolt • 1 Set - Detailed Shop & Installation drawings	1394.00	1	Set	1394.00
	 2/001/Vaga/2024-07-11/R0				

Form # 1012/001/Vaga/2024-07-11/R0

VAGA Refrigeration Inc.

19 Frankford Crescent, Unit # 4 Unit # 4 Trenton, Ontario, K8V 6H8

Canada

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web:

www.vagainc.ca

Date: 29.04.2025

Customer Ref: #: V-TAG Walk-in Combo (Funny Shape) Desi Road

Niagara ON

Revision: R0

Valid Upto: 14.05.2025

Currency : CAD

Ref. order: SO2504-00056 (V-TAG Walk-in Combo (Funny Shape)

Desi Road Niagara ON) / 29.04.2025

3	Freight & Packing Package : -		0.00	1	Set	0.00
	Pick up by ClientPackage type : Loose condition					
		Total (Excluding Tax)				8250.00
		Total GST 13%				1072.50
		Grand Total (Including	Tax)			9322.50
		Amount in Words: Nine Thousand Three Hundred Twenty Two Dollars and Fifty Cents				

VAGA Refrigeration Inc.

19 Frankford Crescent, Unit # 4 Unit # 4 Trenton, Ontario, K8V 6H8

Canada

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web:

www.vagainc.ca

Date: 29.04.2025 Customer Ref: #: V-TAG Walk-in Combo (Funny Shape) Desi Road

Niagara ON

Revision: R0

Valid Upto: 14.05.2025

Currency : CAD

Ref. order : SO2504-00056 (V-TAG Walk-in Combo (Funny Shape)

Desi Road Niagara ON) / 29.04.2025

Terms and Conditions

Scopes are not included : Installation, Ref-System, Doors & Floor Others are specified in this offer;	
Scope of works not included	Manufacture & Supply of V-TAG Walk-in Combo
Tentative Lead Time	3-4 Weeks from the day of drawing approval and down payment (To be reconfirmed)
Incoterms	EXW - Trenton - ON
Shipping Method	Generic transport service
Payment Terms	50% Advance, 50% prior to ship
Warranty	1 Year on manufacturing defects Labour is not included
Additional Notes	1. Quotations are based on the information provided to us which may or may not have been complete. The customer is responsible for reviewing this quote for exclusions, deviations, and any improper information supplied to us. 2. All sales are covered by Vaga Refrigeration Inc.'s standard terms and conditions of sale which can be found in separate attachments in the same email. Fully Compliance to NRCan & NBC Click the link to view our Products' certification: VAGA - Certification

VAGA Refrigeration Inc.

19 Frankford Crescent, Unit # 4 Unit # 4 Trenton, Ontario, K8V 6H8 Canada

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web:

www.vagainc.ca

Date: 29.04.2025

Customer Ref: #: V-TAG Walk-in Combo (Funny Shape) Desi Road

Niagara ON Valid Upto : 14.05.2025

Currency: CAD

Revision: R0

Ref. order : SO2504-00056 (V-TAG Walk-in Combo (Funny Shape)

Desi Road Niagara ON) / 29.04.2025

Commercial Terms

1) Specifications: This proposal is based on the specifications provided by the client who is responsible for verifying its accuracy. If there are any changes needed, please contact our Technical Sales manager for revising this offer. 2) Proposal Validity: This offer is valid only for 30 days from the date of the proposal date / revision date. 3) Lead Time: The given delivery times in this proposal are tentative and should not be considered as our firm delivery commitments. Please contact our Technical Sales Manager to get a more accurate delivery date. 4) Delivery Delay: If there is any delay during transportation arranged by VAGA, VAGA shall not be responsible for any such delays which may cost to client resulting from delivery delays, including but not limited to any direct or indirect damages, labor, equipment rental or any consequential damages such as loss of revenue, sales, or goods. 5) Delay due to conditions beyond control: VAGA shall not be responsible for any losses to client in case of any, such as acts of God, force majeure, strikes, epidemic, flood, earthquake, fire, labour or raw material shortages, may affect delivery times. 6) Payment Terms: VAGA's standard payment terms is 50 % down payment along with PO and drawing approval and balance to be remitted against readiness of products but prior to shipping. 7) Late Payment: There will be an interest rate of 2.0% per month applies to all over-due balances. 8) Free Storage: VAGA offers a free storage of only 14 days for all the orders. 14 days from the date of readiness intimation give to client, it is client's responsibility to arrange the transportation to pick up the materials upon receipt of the readiness confirmation from VAGA with in 14 days; if they fail to pick up the materials, there will be a storage fee \$500 per day for such orders and also client is responsible for any damages / losses to their orders. 9) On-site responsibility: Client is responsible for inspecting the materials for any damages, short supply, wrong supply and other deviations against their order. Client has the following responsibilities aswell; a) Mention clearly on the LR copy for any damages / short supply, etc.. this is required for claiming insurance and other purposes. If client does not mention on the LR copy, insurance can not be claimed. b) Inform VAGA's Technical Sales Manager immediately over phone / email to take necessary action. c) Make sure the safe handling, unloading, storage of materials on site as per the instruction given my VAGA. 10) Client scope of works: Client to make sure the areas for cold room installations must be clean, dry, and free of obstacles. Panels & doors are designed for level floor surfaces. Client has the following responsibilities aswell; a) All penetrations on floors, ceilings, walls if required for other trades and sealing said holes. b) Roof sleepers for outdoor condensing units are not included. If needed, please inform our Technical Sales Representative to include in our proposal. c) All inside electrical connections will be done by VAGA technician if installation by VAGA; Single final hook up point will be provided on top of the cold room where the client's electrician needs to be hook up the power to run the cold room, must be hooked up by a licensed electrical contractor according to all governing codes. d) Drain line to be provided from evaporator coil to outside of the cold room by VAGA technician if the installation by VAGA. Final hookup to the drain outlet to be done by client e) Refrigeration Systems capacities are based on an ambient temperature of 32°C (90°F); the customer must ensure adequate ventilation to prevent overheating. f) Adequate space to be provided all around the indoor / outdoor condensing units. 11) Warranty on products: VAGA made products are coming with ONE YEAR standard warranty on parts only, labour not included; For other brand made products that supplied along with our products, will have a standard one year manufacturer's warranty only on parts; All warranties will strictly apply to manufacturing defects only & installation of all products must be done by a certified technician. Commissioning / start up report must be submitted with in 2 days from the date of completion of the project for claiming warranty. The warranty for refrigeration systems, doors and other electrical items does not include in case of system malfunction / misuse / wrong installation. 12) Service Contact: if client has installed using their own contractor, client has to contact their installer first in order to get a guicker service; If VAGA installed cold room, please do contact VAGA's technical team, contact number is available on the door; if they do not respond to your call, please do call VAGA at +1 613 – 955 - VAGA [8242] 13) Warranty on Labour: only VAGA installed projects are coming with ONE YEAR standard labour warranty. 14) Limitation: VAGA's responsibilities are limited to the value of the goods sold to its clients. 15) Rights: VAGA reserves full rights to correct any errors or omissions in this proposal.

Proposal Accepted Written acceptance, Company stamp, Date and Signature with Full Na	am
	1

Form # 1012/001/Vaga/2024-07-11/R0