

Date: 22.05.2025

Validity Upto: 06.06.2025

Currency: CAN Dollars

VAGA

VAGA Refrigeration Inc.

19 Frankford Crescent, Unit # 4 Trenton, Ontario, K8V 6H8 Canada Phone: +1 613 955 VAGA [8242]

Email: info@vagainc.ca Web: www.vagainc.ca

Sales Representative Contact

Name: Gandhi Vaiyapuri

Designation: General Manager

Phone: +1613955 VAGA [8242] Mobile: +1 437-688-7644

Customer Ref. #: V-TAG - Freezer - Lonetai Supermarket Scarborough ON

Email: gv@vagainc.ca

Customer Information

LZ Refrigeration Inc. - LZ

Scarborough

Scarborough, Ontario

Phone: +14168586586

Email: I.z.refrigerationinc@gmail.com

Code: CUS-000020

SI#	Description	Price/Unit CAD	Qty	UOM	Total CAD
l	Walk-in Freezer Package :-	0.12			0.12
	 Freezer Exterior size: 29' 6" x 12' 6" x 10'8" h with out floor (Insulated concrete floor by client) 				
	Note: Please refer the drawing for exact sizes and other details				
	Wall & Ceiling Panel Specification :-				
	 Panel Type: V-TAG (Toungue & Groove Panel System) Thickness: 4" & Width: 44" Core Material: PUR Orientation: Vertical Ext. Gauge: 26 / Int. Gauge: 26 Ext. Paint Color: Q. C. 5216 White / Int. Paint Color: Q. C. 5216 White Ext. Texture: Smooth / Int. Texture: Smooth Ext. Profile: Silkywave / Int. Profile: Silkywave Caulking at joints: No Fully Compliance to NRCan & NBC Click the link to view our Products' certification: VAGA - Certification Please refer to attached our broduct brochure or contact our sales representative for more details 				
	Accessories Package : (Supply in Loose)				
	 3 pcs - White U Channel size 2" x 4-1/8" x 2" 10ft long (For door) 15 pcs - White Flashing Size 1.5" x 6" 10ft long 15 pcs - White Inner Trim Size 2" x 2" 10ft long 20 pcs - 18 Ga galvanised angle Size 2" x 2" 10ft long for wall to floor joint 29 pcs - White Silicone 6 pcs - Spray Foam 100 pcs - 1" White Head Screw 800 pcs - 3/4" White Head Screw 				



Revision : R0 Date : 22.05.2025

Customer Ref. #: V-TAG - Freezer - Lonetai Supermarket Scarborough ON

Validity Upto: 06.06.2025 Currency: CAN Dollars

VAGA Refrigeration Inc.

19 Frankford Crescent, Unit # 4 Trenton, Ontario, K8V 6H8 Canada Phone: +1 613 955 VAGA [8242]

Email: info@vagainc.ca Web: www.vagainc.ca

Lilian.	inio@vagainc.ca vveb: www.vagainc.ca				
	1 Set - Installation Drawing	17,250.00	1	Set	17,250.00
	Freight & Packing Package : -				
	 Truck Type: Suitable Truck Freight included Upto Scarborough ON Shrink wrapping and strapping (No Wooden pallet packing) Door packed on wooden crate Moffett Included Unloading by Truck Driver Note: Quoted Freight is an estimate only; this may vary at the time of shipping. 				
2	OT - Manual HINGE Door - Freezer package :	3,700.00	1		3,700.00
	 Qty 1 Set Global 540TN, 4" thick Hinged door, Freezer, Flush sill (3 sided frame) Clear opening size: 5' w x 7' h Door Panels— clad withWhite stuccometal Face frame & Back frame Plastic (Wood free) clad with white stuccometal Up to 4" Jambs Plastic (Wood free) clad with white stuccometal Standard Polished Chrome Hardware (22" Wide Cam Lift hinges (3), Latch and Palm release) OR OT - Manual SLIDING Door - Freezer package: 				
	 Qty-1 Set Global 603TN, 4" thick Single slide DOOR, FREEZER,MANUAL Clear opening size: 5' W x 7' H Door Panel- clad withWhite stuccometal Face frame & Back frame Plastic (Wood free) clad with white stuccometal No Jambs Standard Hardware Stainless steel top rollers and floor brackets Stainless steel floor roller brackets 9" galvanised rods with washer and nuts for installation 				



Revision : R0 Date : 22.05.2025

Customer Ref. #: V-TAG - Freezer - Lonetai Supermarket Scarborough ON

Validity Upto: 06.06.2025 Currency: CAN Dollars

19 Frankford Crescent, Unit # 4 Trenton, Ontario, K8V 6H8 Canada

Phone: +1 613 955 VAGA [8242]

Email: info@vagainc.ca Web: www.vagainc.ca

 nfo@vagainc.ca Web: www.vagainc.ca			
	cluding Tax)	 1	20.950.00

Total (Excluding Tax)20,950.00Total GST 13%2,723.50Grand Total (Including Tax)23,673.50

Amount In Words: Twenty-three Thousand Six Hundred Seventy-three Five Thousand Only.



Revision: R0 Date: 22.05.2025

Customer Ref. #: V-TAG - Freezer - Lonetai Supermarket Scarborough ON

Validity Upto: 06.06.2025

Currency: CAN Dollars

19 Frankford Crescent, Unit # 4

Trenton, Ontario, K8V 6H8 Canada Phone: +1 613 955 VAGA [8242]

Email: info@vagainc.ca Web: www.vagainc.ca

Terms and Conditions

Comments	NA NA
Scope of Work Not Included	Floor, Ref-System, Installation & Others are not specified in this offer
Tentative Lead Time	4-5 Weeks from the day of drawing approval and down payment (To be reconfirmed)
Incoterms	CFR - Scarborough - ON
Shipping Method	Generic transport service
Payment Terms	50% Advance, 50% prior to ship
Warranty	1 Year on manufacturing defects Labour is not included
Additional Notes	Quotations are based on the information provided to us which may or may not have been complete. The customer is responsible for reviewing this quote for exclusions, deviations, and any improper information supplied to us. 2. All sales are covered by Vaga Refrigeration Inc.'s standard terms and conditions of sale which can be found in separate attachments in the same email.
	Fully Compliance to NRCan & NBC for only V-TAG & V-CAM products Click the link to view our Products' certification : VAGA - Certification



Revision: R0 Date: 22.05.2025

Customer Ref. #: V-TAG - Freezer - Lonetai Supermarket Scarborough ON

Validity Upto: 06.06.2025

Currency: CAN Dollars

VAGA Refrigeration Inc.

19 Frankford Crescent, Unit # 4
Trenton, Ontario, K8V 6H8 Canada
Phone: +1 613 955 VAGA [8242]
Email: info@vagainc.ca Web: www.vagainc.ca

Commercial Terms

1) Specifications: This proposal is based on the specifications provided by the client who is responsible for verifying its accuracy. If there are any changes needed, please contact our Technical Sales manager for revising this offer. 2) Proposal Validity: This offer is valid only for 30 days from the date of the proposal date / revision date. 3) Lead Time: The given delivery times in this proposal are tentative and should not be considered as our firm delivery commitments. Please contact our Technical Sales Manager to get a more accurate delivery date. 4) Delivery Delay: If there is any delay during transportation arranged by VAGA, VAGA shall not be responsible for any such delays which may cost to client resulting from delivery delays, including but not limited to any direct or indirect damages, labor, equipment rental or any consequential damages such as loss of revenue, sales, or goods. 5) Delay due to conditions beyond control: VAGA shall not be responsible for any losses to client in case of any, such as acts of God, force majeure, strikes, epidemic, flood, earthquake, fire, labour or raw material shortages, may affect delivery times. 6) Payment Terms: VAGA's standard payment terms is 50 % down payment along with PO and drawing approval and balance to be remitted against readiness of products but prior to shipping. 7) Late Payment: There will be an interest rate of 2.0% per month applies to all over-due balances. 8) Free Storage: VAGA offers a free storage of only 14 days for all the orders. 14 days from the date of readiness intimation give to client, it is client's responsibility to arrange the transportation to pick up the materials upon receipt of the readiness confirmation from VAGA with in 14 days; if they fail to pick up the materials, there will be a storage fee \$500 per day for such orders and also client is responsible for any damages / losses to their orders, 9) On-site responsibility: Client is responsible for inspecting the materials for any damages, short supply, wrong supply and other deviations against their order. Client has the following responsibilities aswell: a) Mention clearly on the LR copy for any damages / short supply, etc., this is required for claiming insurance and other purposes. If client does not mention on the LR copy, insurance can not be claimed. b) Inform VAGA's Technical Sales Manager immediately over phone / email to take necessary action. c) Make sure the safe handling, unloading, storage of materials on site as per the instruction given my VAGA, 10) Client scope of works; Client to make sure the areas for cold room installations must be clean, dry, and free of obstacles. Panels & doors are designed for level floor surfaces. Client has the following responsibilities aswell; a) All penetrations on floors, ceilings, walls if required for other trades and sealing said holes. b) Roof sleepers for outdoor condensing units are not included. If needed, please inform our Technical Sales Representative to include in our proposal. c) All inside electrical connections will be done by VAGA technician if installation by VAGA; Single final hook up point will be provided on top of the cold room where the client's electrician needs to be hook up the power to run the cold room, must be hooked up by a licensed electrical contractor according to all governing codes. d) Drain line to be provided from evaporator coil to outside of the cold room by VAGA technician if the installation by VAGA. Final hookup to the drain outlet to be done by client e) Refrigeration Systems capacities are based on an ambient temperature of 32°C (90°F); the customer must ensure adequate ventilation to prevent overheating. f) Adequate space to be provided all around the indoor / outdoor condensing units. 11) Warranty on products: VAGA made products are coming with ONE YEAR standard warranty on parts only, labour not included; For other brand made products that supplied along with our products, will have a standard one year manufacturer's warranty only on parts; All warranties will strictly apply to manufacturing defects only & installation of all products must be done by a certified technician. Commissioning / start up report must be submitted with in 2 days from the date of completion of the project for claiming warranty. The warranty for refrigeration systems, doors and other electrical items does not include in case of system malfunction / misuse / wrong installation. 12) Service Contact: if client has installed using their own contractor, client has to contact their installer first in order to get a guicker service: If VAGA installed cold room, please do contact VAGA's technical team, contact number is available on the door; if they do not respond to your call, please do call VAGA at +1 613 - 955 - VAGA [8242] 13) Warranty on Labour: only VAGA installed projects are coming with ONE YEAR standard labour warranty. 14) Limitation: VAGA's responsibilities are limited to the value of the goods sold to its clients. 15) Rights: VAGA reserves full rights to correct any errors or omissions in this proposal.

Proposal Accepted Written acceptance, Company stamp, Date and Signa	ture with Full Name