

Customer Ref. #: V-TAG Walk-in Cooler & Freezer - Belleville ON

Date: 14.04.2025

Validity Upto: 29.04.2025

Currency: CAN Dollars

VAGA Refrigeration Inc.

19 Frankford Crescent, Unit # 4 Trenton, Ontario, K8V 6H8

Canada

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web: www.vagainc.ca

Sales Representative Contact

Name: Gandhi Vaiyapuri

Designation: General Manager

Phone: +1613955 VAGA [8242] Mobile: +1 437-688-7644

Email: gv@vagainc.ca

Customer Information

TaskForce Engineering Inc. - TFEI

24 Newberry St

Belleville, Ontario, K8N 3G8

Phone: +16138480006

Email: iwilson@taskforce-eng.com Web: https://www.taskforce-eng.com/

Code: CUS-000056

Scope of Work: Manufacture, Supply & Install of V-TAG Walk-in Cooler & Freezer with Outdoor Ref-system

SI#	Description		Qty	UOM	Total CAD
1	Walk-in Cooler Package :-	92,400.00	1	Set	92,400.00
	• Cooler exterior size : 10' 0" x 10'0" x 12'0" h with No floor				
	Panel Specification :-				
	 Panel Type: V-TAG (Toungue & Groove Panel System) Thickness: 4" & Width: 44" Core Material: PUR Orientation: Vertical Steel type: Ext. Galvanized Int. Galvanized Ext. Gauge: 26 / Int. Gauge: 26 Ext. Paint Color: Q. C. 5216 White Int. Paint Color: Q. C. 5216 White Ext. Texture: Smooth Int. Texture: Smooth Ext. Profile: Silkywave / Int. Profile: Silkywave Caulking at joints: No Ceiling panel comes with 1" thermosmart (thermal break) at both shorter ends only- Factory made (no site cut required) Fully Compliance to NRCan & NBC Click the link to view our Products' certification: VAGA - Certification GT Cooler Manual Sliding Door Package: Qty: 1 Set Application: Cooler Qty-1, Global 603TN, 4" thick Single Slide DOOR, Cooler, Manual Clear opening size: 36" W x 78" H Door Panel— clad with White stuccometal Face frame & Back frame Plastic (Wood free) clad with white stuccometal No Jambs Standard Hardware Stainless steel top rollers 				



VAGA Refrigeration Inc.
19 Frankford Crescent, Unit # 4
Trenton, Ontario, K8V 6H8

Canada

Customer Ref. #: V-TAG Walk-in Cooler & Freezer - Belleville ON

Validity Upto: 29.04.2025 Currency: CAN Dollars

Date: 14 04 2025

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web: www.vagainc.ca

Stainless steel floor brackets

Refrigeration System Package:

- Qty: 1 Set
- Type: Outdoor (Top of building Roof)
- 1Pc 1 Hp Condensing Unit with Air Defrost
- 1Pc Suitable evaporator Coil
- · Conroller and other required install kit
- Holding Temp: +2 Deg C

Walk-in Freezer Package :-

- Freezer exterior size: 17' 6" x 22'10" x 12'0" h with floor specificaiton as below;
- Floor Specs: 1/2" thick plywood reinforcement and 18Ga Plain galvanized as top finish
- Optional at extra cost: Aluminium checker plate if needed

Panel Specification :-

- Panel Type : V-TAG (Toungue & Groove Panel System)
- Thickness: 4" & Width: 44"
- Core Material: PUR
- · Orientation: Vertical
- Steel type : Ext. Galvanized | Int. Galvanized
- Ext. Gauge: 26 / Int. Gauge: 26
- Ext. Paint Color: Q. C. 5216 White | Int. Paint Color: Q. C. 5216 White
- Ext. Texture: Smooth | Int. Texture: Smooth
- Ext. Profile: Silkywave / Int. Profile: Silkywave
- · Caulking at joints : No
- Ceiling panel comes with 1" thermosmart (thermal break) at both shorter ends only- Factory made (no site cut required)
- Fully Compliance to NRCan & NBC | Click the link to view our Products' certification: VAGA - Certification

GT Freezer Manual Sliding Door Package:

- Qty: 1 Set
- · Application : Freezer
- Qty-1, Global 603LWT, 4" thick Single Slide DOOR, FREEZER, Manual
- Clear opening size: 48" W x 84" H
- Door Panel- clad withWhite stuccometal
- Face frame & Back frame Plastic (Wood free) clad with white stuccometal
- No Jambs
- Standard Hardware
- · Stainless steel top rollers
- Stainless steel floor brackets



Proposal PR2504-00181

Revision: R0 Date: 14.04.2025

Customer Ref. #: V-TAG Walk-in Cooler & Freezer - Belleville ON

Validity Upto: 29.04.2025 Currency: CAN Dollars

VAGA Refrigeration Inc. 19 Frankford Crescent, Unit # 4 Trenton, Ontario, K8V 6H8 Canada

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web: www.vagainc.ca

Refrigeration System Package:

- Qty: 1 Set
- Type: Outdoor (Top of building Roof)
- 1Pc 7.5 Hp Condensing Unit with Electric Defrost
- 1Pc Suitable evaporator Coil
- · Conroller and other required install kit
- Holding Temp: -18 Deg C

Installation Accessories Package for both: (Supply in Loose)

- 10 pcs White U Channel size 2" x 4-1/8" x 2" 10ft long
- 25 pcs Flashing Size 1.5" x 6" 10ft long
- 35 pcs V-TAG Inner Trim Size 2" x 2" 10ft long
- 40 pcs White Silicone
- 6 pcs Grey Silicone
- 10 pcs Spray Foam 750ml
- 150 pcs 1" Self drilling white head Screw
- 1100 pcs 3/4" Self drilling white head Screw
- 150 pcs 1/4" 1 1/4" Drive Pin Anchor Bolt
- 1 Set Exterior Ramp 30" deep x door width Only for Freezer room
- 1 Set 1" high floor spacer for freezer only
- 1 Set Vented and Non vented trims for freezer only
- 7 Set Suspension Kit with 10ft long Threaded Rods Only for Freezer
- 1 Set of shop cum install drawing

Installation Package :- (Service)

- Installation of cooler & Freezer quoted in this offer
- Installation and system start up of Outdoor units as per this quote
- Installation of two manual sliding doors
- Excluded : Final hookup of Electrical and plumping by others
 - · Roof hole & Sleeper to be provided by Client
 - · Others are not specified in this offer

Freight & Packing Package : - (Service)

- Truck Type : Suitable Truck
- Freight included Upto Belleville ON
- Supply in loose (No Wooden pallet packing)
- No appointment delivery | No Moffett
- · Unloading by VAGA Install Team
- Note: Quoted Freight is an estimate only; this may vary at the time of shipping.



Canada

Proposal PR2504-00181

Revision : R0 Date : 14.04.2025

Customer Ref. #: V-TAG Walk-in Cooler & Freezer - Belleville ON

Validity Upto : 29.04.2025 Currency: CAN Dollars

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web: www.vagainc.ca

 Total (Excluding Tax)
 92,400.00

 Total GST 13%
 12,012.00

 Grand Total (Including Tax)
 104,412.00

Amount In Words: One Hundred Four Thousand Four Hundred Twelve and Zero Cents Only.



Proposal PR2504-00181

Revision : R0

Date: 14.04.2025

Currency: CAN Dollars

Customer Ref. # : V-TAG Walk-in Cooler & Freezer - Belleville ON

Validity Upto : 29.04.2025

VAGA Refrigeration Inc. 19 Frankford Crescent, Unit # 4 Trenton, Ontario, K8V 6H8

Canada

Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web: www.vagainc.ca

Terms and Conditions

Comments	Scopes are not included : Others are not specified in this offer;			
	ALL QUOTED PRICES ARE SUBJECT TO TARIFF			
Scope of Work Not Included	Manufacture, Supply & Install of V-TAG Walk-in Cooler & Freezer with Outdoor Ref-system			
Tentative Lead Time	3-4 Weeks from the day of drawing approval and down payment (To be reconfirmed)			
Incoterms	CFR - Belleville - ON			
Shipping Method	ShippingMethodTRANS			
Payment Terms	50% Advance, 50% prior to ship			
Warranty	1 Year on manufacturing defects Labour is not included			
Additional Notes	Quotations are based on the information provided to us which may or may not have been complete. The customer is responsible for reviewing this quote for exclusions, deviations, and any improper information supplied to us. 2. All sales are covered by Vaga Refrigeration Inc.'s standard terms and conditions of sale which can be found in separate attachments in the same email.			



VAGA Refrigeration Inc.

Trenton, Ontario, K8V 6H8

19 Frankford Crescent, Unit # 4

Proposal PR2504-00181

Revision : R0

Date: 14.04.2025

Customer Ref. # : V-TAG Walk-in Cooler & Freezer - Belleville ON

Validity Upto: 29.04.2025

Currency: CAN Dollars

Vali

Canada
Phone: +1 613 955 VAGA [8242] | Email: info@vagainc.ca | Web: www.vagainc.ca

Commercial Terms

1) Specifications: This proposal is based on the specifications provided by the client who is responsible for verifying its accuracy. If there are any changes needed, please contact our Technical Sales manager for revising this offer. 2) Proposal Validity: This offer is valid only for 30 days from the date of the proposal date / revision date. 3) Lead Time: The given delivery times in this proposal are tentative and should not be considered as our firm delivery commitments. Please contact our Technical Sales Manager to get a more accurate delivery date. 4) Delivery Delay: If there is any delay during transportation arranged by VAGA, VAGA shall not be responsible for any such delays which may cost to client resulting from delivery delays, including but not limited to any direct or indirect damages, labor, equipment rental or any consequential damages such as loss of revenue, sales, or goods. 5) Delay due to conditions beyond control: VAGA shall not be responsible for any losses to client in case of any, such as acts of God, force majeure, strikes, epidemic, flood, earthquake, fire, labour or raw material shortages, may affect delivery times. 6) Payment Terms: VAGA's standard payment terms is 50 % down payment along with PO and drawing approval and balance to be remitted against readiness of products but prior to shipping. 7) Late Payment: There will be an interest rate of 2.0% per month applies to all over-due balances. 8) Free Storage: VAGA offers a free storage of only 14 days for all the orders, 14 days from the date of readiness intimation give to client, it is client's responsibility to arrange the transportation to pick up the materials upon receipt of the readiness confirmation from VAGA with in 14 days; if they fail to pick up the materials, there will be a storage fee \$500 per day for such orders and also client is responsible for any damages / losses to their orders. 9) On-site responsibility: Client is responsible for inspecting the materials for any damages, short supply, wrong supply and other deviations against their order. Client has the following responsibilities aswell; a) Mention clearly on the LR copy for any damages / short supply, etc.. this is required for claiming insurance and other purposes. If client does not mention on the LR copy, insurance can not be claimed. b) Inform VAGA's Technical Sales Manager immediately over phone / email to take necessary action. c) Make sure the safe handling, unloading, storage of materials on site as per the instruction given my VAGA. 10) Client scope of works: Client to make sure the areas for cold room installations must be clean, dry, and free of obstacles. Panels & doors are designed for level floor surfaces. Client has the following responsibilities aswell; a) All penetrations on floors, ceilings, walls if required for other trades and sealing said holes. b) Roof sleepers for outdoor condensing units are not included. If needed, please inform our Technical Sales Representative to include in our proposal. c) All inside electrical connections will be done by VAGA technician if installation by VAGA; Single final hook up point will be provided on top of the cold room where the client's electrician needs to be hook up the power to run the cold room, must be hooked up by a licensed electrical contractor according to all governing codes. d) Drain line to be provided from evaporator coil to outside of the cold room by VAGA technician if the installation by VAGA. Final hookup to the drain outlet to be done by client e) Refrigeration Systems capacities are based on an ambient temperature of 32°C (90°F); the customer must ensure adequate ventilation to prevent overheating. f) Adequate space to be provided all around the indoor / outdoor condensing units. 11) Warranty on products: VAGA made products are coming with ONE YEAR standard warranty on parts only, labour not included; For other brand made products that supplied along with our products, will have a standard one year manufacturer's warranty only on parts; All warranties will strictly apply to manufacturing defects only & installation of all products must be done by a certified technician. Commissioning / start up report must be submitted with in 2 days from the date of completion of the project for claiming warranty. The warranty for refrigeration systems, doors and other electrical items does not include in case of system malfunction / misuse / wrong installation. 12) Service Contact: if client has installed using their own contractor, client has to contact their installer first in order to get a guicker service; If VAGA installed cold room, please do contact VAGA's technical team, contact number is available on the door; if they do not respond to your call, please do call VAGA at +1 613 - 955 - VAGA [8242] 13) Warranty on Labour : only VAGA installed projects are coming with ONE YEAR standard labour warranty. 14) Limitation: VAGA's responsibilities are limited to the value of the goods sold to its clients. 15) Rights: VAGA reserves Proposal Accepted full rights to correct any errors or omissions in this proposal. Written acceptance, Company stamp, Date and Signature with Full Name

Form # 1012/001/Vaga/2024-07-11/R0